


EXTENSION OF TIME PROPOSAL

1	Name of work	construction of cross channel Sachin Nagar A Block ward no 7, Byatarayanapur
2	Amount of Work Portion	
3	Estimated Cost	20:00 Lakhs
4	Name of contractor	H.R. PRATAP
5	Agreement No.	257/14-15
6	No. and date under which work order issued	EE/BIP/BIPM P/E-PMT/257 14-15 date-02-02-15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	3-5-2015
9	Date of receipt of application in the sub division office	3-5-2015
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	26 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Delay in carrying out VAD & clear work
22	Remarks of the EE with the daily rate of penalty proposed	Due to Delay in carrying out VAD & work


Assistant Engineer


Executive Engineer
Byatarayanapura Division


Chief Engineer
Yelahanka Zone
Bruhat Bangalore Mahanagara
Bangalore 92


Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

